

US 202, Section 65N

Projected Work Schedule

Spring 2010 to Summer 2012

In addition to constructing a new Connection between US Route 202 (DeKalb Pike) and the southern end of the Route 202 Parkway at Route 63 (Welsh Road), Section 65N will widen and improve two miles of DeKalb Pike between Swedesford Road (lower) and Route 309 (Bethlehem Pike), along with a .8-mile section of Welsh Road, from Stump Road to Bell Run Blvd. The project includes the following major work phases, all of which may be adjusted due to weather and other factors.

Phase 1

Spring 2010 to Summer 2010

- Construct “T” intersection at DeKalb Pike/Swedesford Road (lower) “cut through”
 - Daily Swedesford Road through-traffic detour in effect
- Widen the east side of DeKalb Pike, Swedesford Road “cut through” to Parkway Connector
- Permanently close Swedesford Road (upper) and Gwynedd View Drive access
- Install water line and drainage on Hancock Road west of DeKalb Pike
- Widen the west side of DeKalb Pike north of Welsh Road and install drainage, sidewalk, ADA ramps
- Install temporary traffic signals at Stump/Welsh roads, Welsh Road/DeKalb Pike, DeKalb Pike/Hancock Road

Phase 2A

Spring 2010 to Summer 2011>

- Widen the west side of DeKalb Pike south of Hancock Road
- Widen the east side of DeKalb Pike and construct sound walls, Swedesford Road (lower) to Welsh Road
- Build 202 Parkway Connector on alignment behind WAWA and Bacca’s Restaurant
- Build the connection from Gwynedd View Drive to Swedesford Road (upper).
- Install drainage and water line on Welsh Road, Stump Road to DeKalb Pike

Phase 2B

Summer 2010 to Fall 2010

- Widen north side of Welsh Road, Stump Road to DeKalb Pike
- Widen both sides of DeKalb Pike north of Welsh Road
- Widen DeKalb Pike/Welsh Road intersection
- Adjust DeKalb Pike signals, Welsh Road to Route 309 (Bethlehem Pike)

Phase 3A

Fall 2010 to Fall 2011

- Widen north side of Welsh Road, DeKalb Pike to WESCO
- Widen west side of DeKalb Pike and construct sound wall south of Hancock Road
- Widen west side of DeKalb Pike, Hancock Road to Welsh Road

Phase 3B

Fall 2010 to Summer 2011

- Widen DeKalb Pike/Welsh Road intersection

Phase 4

Fall 2010 to Summer 2012

- Widen south side of Welsh Road east and west of DeKalb Pike
- Widen east side of DeKalb Pike south of Hancock Road
- Convert temporary signals to permanent at Stump and Welsh roads, Welsh Road and DeKalb Pike, and DeKalb Pike and Hancock street

Pase 5

Fall 2011 to Summer 2012

- Construct permanent signals at 202 Parkway Connector/DeKalb Pike, and 202 Parkway Connector/Welsh Road
- Install mountable curb, pavement markings and signs